Original ... CT CERTIFICATE ... Date:...

Shanthkumar

Completion Report

1	Name of Work	Improvements to roads and drains at Surya Enclave roads and other roads in ward no 12 Shettyhalli Sub Division
2	Head of Account which is chargeable	P3442
3	Entrustment order No. & Date	EE/DD/WO/400/2019-20, Dt:21.09.19
4	Name of Contractor	M/s KRIDL
5	a)Time stipulated for completion work	90 Days
	b)Delay in execulation of work	--
6	Measurement recorded in MB	MB:4837 Page No:483625-483627
7	Check Measurement of the Asst	EMB:4837 Page No:483625-483627
8	Name of the Office / Official In charge of the work	
9	a)Junior/ Asst. Eng.	Shivakumar A P
10	b)Asst. Exe. Engineer	Kumarappa

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
100.00 Lakhs	9912832.88	-	-

1) Certified that the above work has been completed within the stipulated time noted in the Work Order.
2) Certified that the Contractor has delayed and completed the work necessary fine as been recovered.
3) Certified that the above work has been executed by the Contractor satisfactory in accordance with the satisfaction as embodied into agreement.

Assistant Engineer
Ward No.12

Assistant Executive Engineer
Shettyhalli Sub-division
Bangalore

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.